NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/PMC/YPD/2022-23

Date: 05-03-2021

To,
The Executive Engineer,
Dasarahalli Project Division

Dear Sir,

"PMC CERTIFICATE AND INSPECTION REPORT"

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements of Roads From Mallikarjuna Swamy Temple to Dhobhighat sy No:33 in Mallasandra Ward No:13

Item No	Description of work	Unit	Qty	Remarks
1	Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above	Cum	164.91	Work done upto the Billed Quantity and the Quality is Satisfactory
2	Providing and laying in position to required level or slope of internal diameter salt glazed stoneware pipes grade A and jointing with stiff mixture of cement mortar in	M	157.00	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Constructing brick masonry circular type manhole 1.22 m internal dia at bottom and 0.56m dia at top, with table moulded and non modular bricks of class designation 50 in	Nos	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Constructing brick masonry circular type manhole 1.22 m internal dia at bottom and 0.56m dia at top, with table moulded and non modular bricks of class designation 50 in	Nos	5.00	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and filling sand in foundation to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications.	Cum	47.10	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and	Cum	117.75	Work done upto the Billed Quantity and the Quality is Satisfactory
7	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and	Cum	567.19	Work done upto the Billed Quantity and the Quality is Satisfactory
8	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements	Cum	398.47	Work done upto the Billed Quantity and the Quality is Satisfactory
9	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and	Cum	77.31	Work done upto the Billed Quantity and the Quality is Satisfactory

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

Item No	Description of work	Unit	Qty	Remarks
10	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and	Cum	8.65	Work done upto the Billed Quantity and the Quality is Satisfactory
11	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course	Cum	193.52	Work done upto the Billed Quantity and the Quality is Satisfactory
12	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required,	Tn	11.00	Work done upto the Billed Quantity and the Quality is Satisfactory
13	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials,	Sqm	312.84	Work done upto the Billed Quantity and the Quality is Satisfactory
14	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in	Nos	961.00	Work done upto the Billed Quantity and the Quality is Satisfactory
15	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per	Sqm	151.34	Work done upto the Billed Quantity and the Quality is Satisfactory
16	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to	Cum	753.42	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner